# PROJECT STATUS REPORT

| JOB NAME | APPROVAL/ REVIEW DATE | CATEGORY | RING(S) | CONTRACTOR | DESCRIPTION | STATUS | AE APP STATUS | JOB STATUS NOTES | SPLICE / START DATE | TEST/ COMP DATE |
|---|---|---|---|---|---|---|---|---|---|---|
| **ACTIVE JOBS** | | **29** | | | | | | | | |
| **Developer-Driven Active Jobs** *(Sorted by scheduled date, approval date)* | | | | | | # OF JOBS | 12 | | | |
| A1N -- ACC Backup NOCC Decommissioning | 02/04/24 | D | A1N | BRY | Decomm of Backup NOCC at ACC | In Progress | ROW Permit | Scheduled | 01/28/25 | 01/29/25 |
| SRS -- ACC Backup NOCC Decommissioning | 02/04/24 | D | SRS | BRY | Decomm of Backup NOCC at ACC | In Progress | ROW Permit | Scheduled | 02/04/25 | 02/05/25 |
| SRN -- ACC Backup NOCC Decommissioning | 02/04/24 | D | SRN | BRY | Decomm of Backup NOCC at ACC | In Progress | ROW Permit | Scheduled | 02/11/25 | 02/12/25 |
| A2N -- ACC Backup NOCC Decommissioning | 02/04/24 | D | A2N | BRY | Decomm of Backup NOCC at ACC | In Progress | ROW Permit | Scheduled | 02/25/25 | 02/26/25 |
| A2N -- 4th & Sabine: Telecomm Crossing Joint Bore | 12/05/23 | D | A2N | BRY | Joint Bore across 4th and Sabine | In Progress | ROW Permit | In Progress | N/S | N/S |
| A2N -- Palm Park Relocation | 11/16/21 | D | A2N | BRY | Relocation @ Palm Park | In Progress | To Be Scheduled | To Be Scheduled | N/S | N/S |
| B1N US 183 N Mobility Project CTRMA | 06/04/24 | D | B1N | BRY | Relocation of cable to new TxDot duct bank | Design | Design | Design | N/S | N/S |
| CapEx Central Ladybird Lake TxDOT | 06/04/24 | D | B2S | BRY | Relocation of B2S above IH 35 @ Riverside Dr. | Design | Design | Design | N/S | N/S |
| CapEx-N 0015-10-0062 N183 to NSH45 along IH35 | 02/07/23 | D | C1N | BRY | Relocation N183 to NSH45 along IH35 | In Progress | N/A | Design | N/S | N/S |
| D1N – Perm relocation at 1017 Springdale Rd | 08/07/18 | D | D1N | BRY | Replacement of Perm repair at Webberville | In Progress | To Be Scheduled | To Be Scheduled | N/S | N/S |
| CapEx-S 0015-13-077 S IH 35 SH71 to SSH45 | 12/06/22 | D | Multi | BRY | Relocation to S SH45 along IH35 from SH71 B1S ring Cable and COA SRS Node Cable | In Progress | In Progress | In Progress | N/S | N/S |
| UT--Travis County Civil and Family Courthouse | 04/06/21 | D | Multi | BRY | Relocation | In Progress | AE Approved | ROW Permit | N/S | N/S |
| **GAATN-Driven Active Jobs** *(Sorted by scheduled date, category)* | | | | | | # OF JOBS | 15 | | | |
| A2N Splice Case Audit | 06/16/23 | P | A2N | BRY | Splice case audit | In Progress | In Progress | Scheduled | 04/01/24 | 01/31/25 |
| A1N -- TLC Backup NOCC Relocation | 10/15/24 | P | A1N | BRY | Relocation to TLC Temp/Perm Backup NOCC | In Progress | In Progress | In Progress | N/S | N/S |
| A1N Upgrade Project at TC REB (Input) | 04/04/23 | P | A1N | BRY | Relocate A1N @ TC REB Input | In Progress | Pending | In Progress | N/S | N/S |
| A1N Upgrade Project at TC REB (Output) | 04/04/23 | P | A1N | BRY | Relocate A1N @ TC REB Output | In Progress | Pending | In Progress | N/S | N/S |
| A2N -- TLC Backup NOCC Relocation | 10/15/24 | P | A2N | BRY | Relocation to TLC Temp/Perm Backup NOCC | In Progress | In Progress | In Progress | N/S | N/S |
| A2N Upgrade Project at TC REB | 04/04/23 | P | A2N | BRY | Relocate A2N @ TC REB Office | In Progress | Pending | In Progress | N/S | N/S |
| C1N Perm Repair Gun Shot 1202 E St Johns Ave. | 03/08/22 | R | C1N | BRY | Perm Repair at 1202 E St Johns Ave. | In Progress | Pending | ROW Permit | N/S | N/S |
| C1N Perm Rep Damage at IH35 Rutherford Ln | 12/07/21 | R | C1N | BRY | Permanent repair C1N | Delayed | Delayed | Delayed Pending NOCC | N/S | N/S |
| SRN -- TLC Backup NOCC Relocation | 10/15/24 | P | SRN | BRY | Relocation to TLC Temp/Perm Backup NOCC | In Progress | In Progress | In Progress | N/S | N/S |
| SRN - Fiber Replacement SRN15 - SRN16 | 05/21/24 | P | SRN | BRY | Brittle fiber replacement 192CT | In Progress | In Progress | In Progress | N/S | N/S |
| SRN Perm Repair at Cameron rd. and HWY 290 E | 07/13/21 | R | SRN | BRY | Storm damage at Cameron Rd. & 290 E. | In Progress | Pending | New Quote Required | N/S | N/S |
| SRN Perm Repair Cameron Rd between 51st ST | 04/06/21 | R | SRN | BRY | Permanent repair SRN @ Cameron Rd | In Progress | N/A | New Quote Required | N/S | N/S |
| SRS -- TLC Backup NOCC Relocation | 10/15/24 | P | SRS | BRY | Relocation to TLC Temp/Perm Backup NOCC | In Progress | In Progress | In Progress | N/S | N/S |
| SRS Upgrade Project Segment 2 (SRS03-SRS08) | 04/12/22 | P | SRS | BRY | SRS Segment 2 192 upgrade | In Progress | ROW Permit | To Be Scheduled | N/S | N/S |
| SRS Contractor Repair Segment 5 (FS-6 to SRS09) | 05/01/24 | R | SRS | BRY | Contractor field error repair to SRS seg 5 project | In Progress | To Be Scheduled | To Be Scheduled | N/S | N/S |
| **Entity-specific Active Jobs** *(Sorted by scheduled date, entity)* | | | | | | # OF JOBS | 2 | | | |
| B2S -- AISD Tie Travis HS to AISD HQ | 11/16/2024 | AISD | B2S | BRY | Tie Cable to overlash | In Progress | In Progress | In Progress | N/S | N/S |
| UT -- Tie 1303 San Antonio | | UT | Tie | BRY | Tie Cable to overlash | In Progress | In Progress | In Progress | N/S | N/S |



UPDATED 1/10/2025

# PROJECT STATUS REPORT

| JOB NAME | APPROVAL/ REVIEW DATE | CATEGORY | RING(S) | CONTRACTOR | DESCRIPTION | STATUS | AE APP STATUS | JOB STATUS NOTES | SPLICE / START DATE | TEST/ COMP DATE |
|---|---|---|---|---|---|---|---|---|---|---|
| **COMPLETED JOBS** | | **35** | | | | | | | | |
| **Developer-Driven Completed Jobs** *(Sorted by completion date, category)* | | | | | | # OF JOBS | 2 | | | |
| A1N -- 3rd and Pressler Relocation | 09/07/21 | D | A1N | BRY | Relocation of overhead lines to UG | Completed | Completed | Completed | 12/18/24 | 12/19/24 |
| CapEx-S 0015-13-077 S IH 35 SH71 to SSH45 | 12/06/22 | D | Multi | BRY | TEMP Relocation to S SH45 along IH35 from SH71 B1S ring Cable and COA SRS Node Cable | Completed | Completed | Completed | 09/24/24 | 09/25/24 |
| **GAATN-Driven Completed Jobs** *(Sorted by completion date, category)* | | | | | | # OF JOBS | 19 | | | |
| C1S Perm Repair at Eberhart Ln. | 09/05/23 | R | C1S | BRY | Permanent repair due to tree trimming damage | Completed | Completed | Completed | 01/07/25 | 01/08/25 |
| C1N - Damage at 6200 Loyola Ln | 01/02/25 | R | C1N | BRY | Gun shot damage by unknown party | Completed | Completed | Completed | 01/02/25 | 01/02/25 |
| B1N – UT Damage Strands Between B1N43-B1N45 | 12/10/24 | R | B1N | BRY | Temp Fiber relocation | Completed | Completed | Completed | 12/12/24 | 12/12/24 |
| B2S - ACC – Temp Fiber repair B2S33 & B2S34 | 12/03/24 | R | B2S | BRY | Temp Fiber relocation | Completed | Completed | Completed | 12/10/24 | 12/10/24 |
| C1S - Damage at 6250 Circle S Rd | 10/30/24 | R | C1S | BRY | Cable theft attempt cable cut by unknown party | Completed | Completed | Completed | 10/30/24 | 10/30/24 |
| B1S - Damage at 1198 Banister Ln | 10/25/24 | R | B1S | BRY | Cable theft attempt cable cut by unknown party | Completed | Completed | Completed | 10/25/24 | 10/25/24 |
| C1S - Damage at 12120 Menchaca Rd | 10/25/24 | R | C1S | BRY | Vehicle damage by police identified party | Completed | Completed | Completed | 10/25/24 | 10/25/24 |
| B1S - Damage at 4316 Nuckols Crossing Rd | 10/22/24 | R | B1S | BRY | Cable theft attempt cable cut by unknown party | Completed | Completed | Completed | 10/22/24 | 10/22/24 |
| SRS Upgrade Project Segment 1 (SRS01-CH) | 04/12/22 | P | SRS | BRY | SRS Segment 1 192-count upgrade | Completed | Completed | Completed | 10/16/24 | 10/17/24 |
| C1S - Damage at 5301 St. George's Green | 10/01/24 | R | C1S | BRY | Cable theft attempt cable cut by unknown party | Completed | Completed | Completed | 10/01/24 | 10/01/24 |
| SRS Upgrade Project Segment 3 (ACC-SRS04) | 04/12/22 | P | SRS | BRY | SRS Segment 3 192-count upgrade | Completed | Completed | Completed | 09/19/24 | 09/23/24 |
| A1N - Upgrade Project Segment 11 (A1N57-A1N62) | 07/07/20 | P | A1N | BRY | A1N Segment 11 192-count upgrade | Completed | Completed | Completed | 09/17/24 | 09/18/24 |
| C1S - Damage at 6816 Congress Ave | 09/04/24 | R | C1S | BRY | Cable theft attempt cable cut by unknown party | Completed | Completed | Completed | 09/04/24 | 09/04/24 |
| B1S - Damage at 2100 Metcalfe Rd | 08/21/24 | R | B1S | BRY | Vehicle caused damage by known freight truck | Completed | Completed | Completed | 08/21/24 | 08/21/24 |
| B2S - Damage at 2915 S IH35 NB Frontage Rd. | 08/16/24 | R | B2S | BRY | Vehicle caused damage by unknown truck | Completed | Completed | Completed | 08/16/24 | 08/16/24 |
| B2S -- Damage at 1300 E. Riverside Dr. | 08/15/24 | R | B2S | BRY | Gun shot damage by unknown party | Completed | Completed | Completed | 08/15/24 | 08/15/24 |
| B2S -- Damage Burleson rd. and McKinney Falls | 07/30/24 | R | B2S | BRY | Vehicle caused damage by unknown truck | Completed | Completed | Completed | 07/30/24 | 07/30/24 |
| B2S -- Damage at Pleasant Valley and Lake Shore Dr. | 07/22/24 | R | B2S | BRY | Cable theft attempt cable cut by unknown party | Completed | Completed | Completed | 07/22/24 | 07/22/24 |
| B2S -- Repair Sematech Tower and Marshaling Yard | 06/29/24 | R | B2S | BRY | Cable theft attempt cable cut by unknown party | Completed | Completed | Completed | 06/29/24 | 06/29/24 |
| **Entity-specific Completed Projects** *(Sorted by completion date)* | | | | | | # OF JOBS | 14 | | | |
| C1N - AISD – Pecan Springs ES Decommissioning | N/A | AISD | C1N | BRY | Node Decommissioning | Completed | Completed | Completed | 01/13/25 | 01/13/25 |
| A2N - COA – Parmer Events Center Node Upgrade. | N/A | COA | A2N | BRY | New Node replacement | Completed | Completed | Completed | 12/17/24 | 12/17/24 |
| B1S - COA - EMS #1 Node Replacement | N/A | COA | B1S | BRY | New Node replacement | Completed | Completed | Completed | 12/05/24 | 12/05/24 |
| C1N - COA - Fire Station #23 Node Replacement | N/A | COA | C1N | BRY | New Node replacement | Completed | Completed | Completed | 12/04/24 | 12/04/24 |
| B1N - COA - Fire Station #25 Node Replacement | N/A | COA | B1N | BRY | Node Replacement | Completed | Completed | Completed | 12/03/24 | 12/03/24 |
| B1N -- COA Fire Station #54 | N/A | COA | B1N | BRY | New Node Install | Completed | Completed | Completed | 12/02/24 | 12/02/24 |
| SRN - DIR – (TXDOT) Camp Hubbard Node Reroute | N/A | DIR | SRN | BRY | Node Cable Re-route | Completed | Completed | Completed | 11/13/24 | 11/13/24 |
| A1N - DIR – (TXDOT) Camp Hubbard Node Reroute | N/A | DIR | A1N | BRY | Node Cable Re-route | Completed | Completed | Completed | 11/12/24 | 11/12/24 |
| A1N - COA - EMS #5 Node Replacement | N/A | COA | A1N | BRY | Node replacement | Completed | Completed | Completed | 10/03/24 | 10/03/24 |
| A2N - COA - Fire Station #1 Node Repair | N/A | COA | A2N | BRY | Node repair | Completed | Completed | Completed | 09/30/24 | 09/30/24 |
| A2N--ACC COA - UT 5th street garage | 10/01/24 | COA | A2N | BRY | Node Relocation | Completed | Completed | Completed | 09/19/24 | 09/19/24 |
| B1S -- COA APH Dove Springs Community Center | 06/04/24 | COA | B1S | BRY | New Node Install | Completed | Completed | Completed | 07/25/24 | 07/25/24 |
| B1N - AISD - Wooten ES Decommissioning | N/A | AISD | B1N | BRY | Node Decommissioning | Completed | Completed | Completed | 07/18/24 | 07/18/24 |
| C1N - AISD - Harris ES Decommissioning | N/A | AISD | C1N | BRY | Node Decommissioning | Completed | Completed | Completed | 07/16/24 | 07/16/24 |

# PROJECT STATUS REPORT

| JOB NAME | APPROVAL/ REVIEW DATE | CATEGORY | RING(S) | CONTRACTOR | DESCRIPTION | STATUS | AE APP STATUS | JOB STATUS NOTES | SPLICE / START DATE | TEST/ COMP DATE |
|---|---|---|---|---|---|---|---|---|---|---|
| **PLANNING PHASE JOBS** | | **26** | | | | | | | | |
| **Developer-Driven Future Jobs** *(Sorted by anticipated FY, developer)* | | | | | | # OF JOBS | 18 | | | |
| A1N -- Shoal Cycle | | Private | A1N | | Overhead Electric Relocation Underground | Design | | Design | N/S | N/S |
| A1N -- Union at 24th St. Relocate | | Private | A1N | | Relocation UG @ 24th Street | Design | | Design | N/S | N/S |
| A1N -- Relocation block 150 | | Private | A1N | | Relocation of infrastructure 416 W> 12th Street | Design | | Design | N/S | N/S |
| A2N -- Relocation block 150 | | Private | A2N | | Relocation of infrastructure 416 W> 12th Street | Design | | Design | N/S | N/S |
| B1N -- GAATN - COA Tie Cable relocation | | COA/GAATN | B1N | BRY | CIP Relocation at Mesa and Anderson Ln | Design | | Design | N/S | N/S |
| B2S -- FM 973 and Elroy Road CSJ 1200-03-61 | | TXDOT | B2S | BRY | Relocation FM 973 and Elroy Rd | Design | | Design | N/S | N/S |
| CSJ 0265-01-113 SH 71 ABIA | | TXDOT | B2S | BRY | Relocation along ABIA and HWY 71 (Comp 2026) | Design | | Design | N/S | N/S |
| CPO - EMLKDecker Ln OH Relocation Coordination Mtg | | COA/TC/GAATN | C1N | BRY | Relocation MLK and Decker Ln | Design | | Design | N/S | N/S |
| C1N -- Relo TxDot at FM973 | | TXDOT | C1N | | TxDot Relocation at FM973 | Design | | Design | N/S | N/S |
| D1N -- Relo MLK and Springdale Rd | | CPO | D1N | | CIP Relocation MLK & Springdale | Design | | Design | N/S | N/S |
| Level 3 -- Relocation block 150 | | Private | Level 3 | | Relocation of infrastructure 416 W> 12th Street | Design | | Design | N/S | N/S |
| B1S/B2S/Level3/Tie -- Relo (HEB-8) Congress - Oltorf | | Private | Multi | | Underground relocation of multiple rings | Design | | Design | N/S | N/S |
| SRS-Level3- Relocation South 1st St | | Private | Multi | | Relocation of infrastructure | Design | | Design | N/S | N/S |
| M35 CapEx-Central 0015-13-388 GAATN - NOPC | | TXDOT | Multi | | Multi site | Design | | Design | N/S | N/S |
| SRS -- South Lamar Overhead to UG Convention | | Private | SRS | | Developer relocating SRS UG | Design | | Design | N/S | N/S |
| TC--NE - Metro Park to Foothills | | Private | Tie | | Relocating and widening Immanuel Rd. | To Be Scheduled | | To Be Scheduled | N/S | N/S |
| U_22719, I-35, CapEx C - Downtown | | TXDOT | | BRY | | Design | | Design | N/S | N/S |
| U_21833, I-35, CapEx C - 4th St Redline | | TXDOT | | BRY | | Design | | Design | N/S | N/S |
| **GAATN-Driven Future Jobs** *(Sorted by ring)* | | | | | | # OF JOBS | 1 | | | |
| C1N Perm Repair Braker Lane (C1N21 to C1N25) | | R | C1N | BRY | Repair at Braker for two gun shots | Delayed | Delayed | Delayed Pending NOCC | N/S | N/S |
| **Entity-specific Future Jobs** *(Sorted by review date, entity)* | | | | | | # OF JOBS | 7 | | | |
| A1N -- ACC Node at UT WWH | | ACC | A1N | | New Node Install | Design | | | | |
| D1N -- Health Center Academy Decomm | | ACC | D1N | | Node Decommissioning | Design | | | | |
| B1N -- CoA APD Substation Canyon Creek | | COA | B1N | | New Node Install | Design | | | | |
| B2S -- APD Mounted Patrol | | COA | B2S | | New Node Install | Design | | | | |
| C1N -- COA Tie Colony Pool | | COA | C1N | | Tie Cable to overlash | Design | | | | |
| A1N -- DIR Node Upgrade at DROC | | DIR | A1N | | Node Upgrade | Design | | | | |
| A1N -- DIR Node Upgrade at DPS Lamar St | | DIR | A1N | | Node Upgrade | Design | | | | |

# PROJECT STATUS REPORT

| JOB NAME | APPROVAL/ REVIEW DATE | CATEGORY | RING(S) | CONTRACTOR | DESCRIPTION | STATUS | AE APP STATUS | JOB STATUS NOTES | SPLICE / START DATE | TEST/ COMP DATE |
|---|---|---|---|---|---|---|---|---|---|---|
| **GAATN DELAYED JOBS** | | **6** | | | | | | | | |
| **GAATN Projects Delayed due to NOCC Relo** | *(Sorted by approval date, category)* | | | | | # OF JOBS | 6 | | | |
| C1N/SRN Reterminations Northeast HS | 03/08/22 | P | Multi | BRY | Reterminations of supernode site | Delayed | Delayed | Delayed Pending NOCC | N/S | N/S |
| B1N Perm Repair 11604 Stonehollow. DR N.2 | 01/11/22 | R | B1N | BRY | Permanent repair B1N | Delayed | Delayed | Delayed Pending NOCC | N/S | N/S |
| B2S Underground Re-route Hwy 71/Thornberry | 08/10/21 | P | B2S | BRY | Elective underground re-route | Delayed | Delayed | Delayed Pending NOCC | N/S | N/S |
| B1S Perm Repair Fire Damage @ 4004 Banister Ln | 09/01/20 | R | B1S | BRY | Fire damage at Galindo ES | Delayed | Delayed | Delayed Pending NOCC | N/S | N/S |
| C1S Perm Repair at S. 1st and Emerald Wood Dr. | 09/01/20 | R | C1S | BRY | Perm repair of Truck damage | Delayed | Delayed | Delayed Pending NOCC | N/S | N/S |
| B1S Perm Repair at 7612 Bluff Springs Rd | 07/07/20 | R | B1S | BRY | COA recycling truck fire permanent repair | Delayed | Delayed | Delayed Pending NOCC | N/S | N/S |

| JOB TRACKING BREAKDOWN | | | | |
|---|---|---|---|---|
| | TOTAL | GAATN | DEV | ENT |
| JOBS TRACKED | 90 | 35 | 32 | 23 |
| ACTIVE/PLANNING | 55 | 16 | 30 | 9 |
| COMPLETED | 35 | 19 | 2 | 14 |