JOB STATUS REPORT

JOB NAME	APPROVAL/ REVIEW DATE	CATEGORY	RING(S)	CONTRACTOR	DESCRIPTION	PERMIT STATUS	JOB STATUS NOTES	SPLICE / START DATE	TEST/ COMP DATE
ACTIVE JOBS		**24**							
Developer-Driven Active Jobs *(Scheduled date, approval date)*					# OF JOBS	7			
B1N US 183 N Mobility Project CTRMA	06/04/24	D	B1N	BRY	Relocation of cable to new TxDot duct bank	In Progress	In Progress	N/S	N/S
CapEx Central Ladybird Lake TxDOT	06/04/24	D	B2S	BRY	Relocation of B2S above IH 35 @ Riverside Dr.	In Progress	In Progress	N/S	N/S
SRN -- Relocation Brackenridge Substation	02/06/26	D	SRN	BRY	SRN Relocation for Brackenridge substation	Design	Design	N/S	N/S
A2N - 4th & Sabine: Telecomm Crossing Joint Bore	12/05/23	D	A2N	BRY	Joint Bore across 4th and Sabine	Released	Postponed	N/S	N/S
CapEx-N 0015-10-0062 N183 to NSH45 along IH35	02/07/23	D	C1N	BRY	Relocation N183 to NSH45 along IH35	In Progress	AE EMR Under/cons	N/S	N/S
CapEx-S 0015-13-077 S IH 35 SH71 to SSH45	12/06/22	D	Multi	BRY	Relo to SH45 - IH35 fr SH71 B1S/COA SRS Node	AE Hold	AE EMR Under/cons	N/S	N/S
D1N – Perm relocation at 1017 Springdale Rd	08/07/18	D	D1N	BRY	Replacement of Perm repair at Webberville	AE Hold	On Hold Pending NJUN'S	N/S	N/S
GAATN-Driven Active Jobs *(Scheduled date, category)*					# OF JOBS	11			
A2N -- 4th and Sabine St Crossing	11/21/23	P	A2N	BRY	Relocate A2N in joint duct bank	Released	Postponed	N/S	N/S
A1N Upgrade Project at TC REB (Input)	04/04/23	P	A1N	BRY	Relocate A1N @ TC REB Input	AE Approved	ROW Permit Pending	N/S	N/S
A1N Upgrade Project at TC REB (Output)	04/04/23	P	A1N	BRY	Relocate A1N @ TC REB Output	AE Approved	ROW Permit Pending	N/S	N/S
TLC Redundant Pathway - A1N	09/09/25	P	A1N	BRY	Redundant pathway to TLC NOCC	AE Approved	In Progress	N/S	N/S
A2N Upgrade Project at TC REB	04/04/23	P	A2N	BRY	Relocate A2N @ TC REB Office	AE Approved	ROW Permit Pending	N/S	N/S
B1S Perm Repair at 7612 Bluff Springs Rd	09/09/25	R	B1S	BRY	COA recycling truck fire permanent repair	AE Hold	AE EMR Under/cons	N/S	N/S
C1N Perm Repair Gun Shot 1202 E St Johns Ave.	03/08/22	R	C1N	BRY	Perm Repair at 1202 E St Johns Ave.	AE Hold	O.H. Pending 3rd party NJUN'S	N/S	N/S
TLC Redundant Pathway - UG Bore	09/09/25	P	Multi	JC	UG bore for TLC redundant pathway	In Progress	In Progress	N/S	N/S
TLC Redundant Pathway - SRN	09/09/25	P	SRN	BRY	Redundant pathway to TLC NOCC	AE Approved	In Progress	N/S	N/S
SRN Perm Repair at Cameron rd. and HWY 290 E	07/13/21	R	SRN	BRY	Storm damage; quote refresh approved 8/5/25	In Progress	In Progress	N/S	N/S
SRN Perm Repair Cameron Rd between 51st ST	04/06/21	R	SRN	BRY	Permanent repair SRN @ Cameron Rd	Released	To Be Scheduled	N/S	N/S
Entity-specific Active Jobs *(Scheduled date, entity)*					# OF JOBS	6			
A1N -- ACC splice into Walter Web Hall	03/09/26	ACC	A1N	BRY	Splicing extra fibers into Walter Web Hall	In Progress	To Be Scheduled	N/S	N/S
B2S - AISD Tie Travis HS to AISD HQ	11/16/24	AISD	B2S	BRY	Tie Cable to overlash	In Progress	AE EMR Under/cons	N/S	N/S
Notice: CTECC- STS Equipment Replacement	02/17/26	COA	MULTI	Other	Static Transfer Switch replacement	Delayed	Postponed By Entity	N/S	N/S
A1N - COA University Park PH#2 Secondary Pathway.	07/22/25	COA	A1N	BRY	Redundant pathway	AE Approved	In Progress	N/S	N/S
B2S - COA 2400 Grove Blvd-B	05/22/25	COA	B2S	BRY	Redundant pathway	AE Hold	O.H. Pending 3rd party NJUN'S	N/S	N/S
TC--Foothills HHS to PC#2-A	12/08/25	TC	C1N	BRY	Tie Cable to overlash	AE Hold	O.H. Pending 3rd party NJUN'S	N/S	N/S

UPDATED 4/30/2026

JOB STATUS REPORT

JOB NAME	APPROVAL/ REVIEW DATE	CATEGORY	RING(S)	CONTRACTOR	DESCRIPTION	PERMIT STATUS	JOB STATUS NOTES	SPLICE / START DATE	TEST/ COMP DATE
COMPLETED JOBS		**17**							
Developer-Driven Completed Jobs *(Completion date, category)*					# OF JOBS	1			
C2S – TXDOT Oakhill Parkway Relocation Final Phase 3	11/1/22	D	C2S	BRY	TXDOT Oakhill Parkway US 290 PH# 3	Completed	Completed	1/29/26	1/30/26
GAATN-Driven Completed Jobs *(Completion date, category)*					# OF JOBS	13			
C1S - Damage at 6812 S. Congress Ave	4/22/26	R	C1S	BRY	Cable was knock down by an unknown vehicle	Completed	Completed	4/22/26	4/22/26
C1N -- ACC repair at Daffan Ln and Johnny Morris	11/13/25	R	C1N	BRY	Pole replacement caused damage	Completed	Completed	12/3/25	12/3/25
SRS -- Damage at Travis High School UG Vault	10/22/25	R	SRS	BRY	UG Damage cause by Rodent	Completed	Completed	10/22/25	10/23/25
A1N/SRN--TLC Install AISD and TC	10/15/24	P	Multi	BRY	Complete installation of AISD & TC to NOCC	Completed	Completed	9/11/25	9/11/25
D1N - Emer Repair 1180 Airport Blvd	9/9/25	R	D1N	BRY	Vehicle teardown over Airport Blvd	Completed	Completed	9/9/25	9/9/25
A1N - Emer Repair 3rd and Trinity	8/26/25	R	A1N	BRY	Cables damaged in maintenance hole	Completed	Completed	8/26/25	8/26/25
SRN - Fiber Replacement SRN15 - SRN16	5/21/24	P	SRN	BRY	Brittle fiber replacement 192CT	Completed	Completed	8-23/8-24	8/25/25
B1N - Kramer Ln. Reroute	7/15/25	P	B1N	BRY	Cable relocation for an NJUNs & TC Project	Completed	Completed	7/31/25	8/1/25
B2S - Perm Repair 6100 E Riverside B2S08 to B2S09	7/3/25	R	B2S	BRY	Vehicle caused damage by unknown truck	Completed	Completed	7/29/25	7/30/25
SRN - TLC Backup NOCC Relocation	10/15/24	P	SRN	BRY	Relocation to TLC Temp/Perm Backup NOCC	Completed	Completed	7/24/25	7/28/25
A1N - TLC Backup NOCC Relocation	10/15/24	P	A1N	BRY	Relocation to TLC Temp/Perm Backup NOCC	Completed	Completed	7/17/25	7/21/25
SRN - Emergency Repair FS 14 and Case SRN16	7/16/25	R	SRN	BRY	Vandalism - cable cut by unknown party	Completed	Completed	7/17/25	7/17/25
C1N - Emer Repair Daffan Ln & Johnny Morris	7/8/25	R	C1N	BRY	Pole hit, cable not damaged, just to	Completed	Completed	7/8/25	7/8/25
B2S - Emer Repair 6100 E Riverside B2S08 to B2S09	7/3/25	R	B2S	BRY	Vehicle caused damage by unknown truck	Completed	Completed	7/3/25	7/3/25
Entity-specific Completed Projects *(Completion date)*					# OF JOBS	3			
C1N – AISD – Pecan Springs ES Node Re-Installation.	04/01/26	AISD	C1N	BRY	Node Re-Installation	Completed	Completed	04/17/26	04/17/26
B1N – AISD – Wooten ES Node Re-Installation		AISD	B1N	BRY	New Re-Installation	Completed	Completed	10/02/25	10/02/25
A1N - COA University Park Node PH#1	07/22/25	COA	A1N	BRY	New Node	Completed	Completed	07/28/25	07/28/25

JOB STATUS REPORT

JOB NAME	APPROVAL/ REVIEW DATE	CATEGORY	RING(S)	CONTRACTOR	DESCRIPTION	PERMIT STATUS	JOB STATUS NOTES	SPLICE / START DATE	TEST/ COMP DATE
PLANNING PHASE JOBS		**31**							
Developer-Driven Future Jobs *(Anticipated FY, developer)*					# OF JOBS	26			
SRS - GAATN Travis HS Relocation		AISD	SRS	BRY	Relocation of SRS at Travis HS	Design	Design	N/S	N/S
SRN -- DIR Relocation State of Texas Insu Annex		DIR	SRN	BRY	Relocation at the State Insurance Building	Design	Design	N/S	N/S
EMLK C1 - CPO-GAATN OH Conflict Coordination Mtg		CIP	Multi	BRY	Relocation MLK and Decker Ln	Design	Design	N/S	N/S
B1N -- 2633 1/2 Kramer Ln Duck Bank		D	B1N	BRY	Developer relocation approx 300 ft UG	Design	Design	N/S	N/S
B1N -- GAATN - COA Tie Cable relocation		CIP	B1N	BRY	CIP Relocation at Mesa and Anderson Ln	Design	Design	N/S	N/S
SRN -- 12th St AE Transmission Substation		CPO	SRN	BRY	SRN Relocation for Brackenridge AE substation	Design	Design	N/S	N/S
D1N -- Relo MLK and Springdale Rd		CPO	D1N		CIP Relocation MLK & Springdale	Design	Design	N/S	N/S
A1N -- Shoal Cycle		Private	A1N		Overhead Electric Relocation Underground	Design	Design	N/S	N/S
A1N -- Union at 24th St. Relocate		Private	A1N		Relocation UG @ 24th Street	Design	Design	N/S	N/S
A1N -- Relocation block 150		Private	A1N		Relo of infrastructure 416 W> 12th Street	Design	Design	N/S	N/S
A2N -- Relocation block 150		Private	A2N		Relo of infrastructure 416 W> 12th Street	Design	Design	N/S	N/S
Level 3 -- Relocation block 150		Private	Level 3		Relo of infrastructure 416 W> 12th Street	Design	Design	N/S	N/S
B1S/B2S/Level3/Tie -- Relo (HEB-8) Congress - Oltorf		Private	Multi		Underground relocation of multiple rings	Design	Design	N/S	N/S
SRS-Level3- Relocation South 1st St		Private	Multi		Relocation of infrastructure	Design	Design	N/S	N/S
SRS -- South Lamar Overhead to UG Convention		Private	SRS		Developer relocating SRS UG	Design	Design	N/S	N/S
TC--NE - Metro Park to Foothills		Private	Tie		Relocating and widening Immanuel Rd.	Design	Design	N/S	N/S
B2-Expansion SH 71 Turn Lane TxDOT		TXDOT	B2S	BRY	SH 71 Turn Lane after Fire Station 39	Design	Design	N/S	N/S
A2N -- CapEX Central DTAC		TXDOT	A2N	BRY	Relocation of currebnt facilities	Design	Design	N/S	N/S
SOLA -- Reconductoring Project AE		CPO	MULTI	BRY	SOLA Re-Locations ROW and Traffic Control	Design	Design	N/S	N/S
B2S -- FM 973 and Elroy Road CSJ 1200-03-61		TXDOT	B2S	BRY	Relocation FM 973 and Elroy Rd	Design	Design	N/S	N/S
CSJ 0265-01-113 SH 71 ABIA		TXDOT	B2S	BRY	Relo along ABIA and HWY 71 (Comp 2026)	Design	Design	N/S	N/S
C1N -- Relo TxDot at FM973		TXDOT	C1N		TxDot Relocation at FM973	Design	Design	N/S	N/S
M35 CapEx-Central 0015-13-388 GAATN - NOPC		TXDOT	MULTI		Multi site	Design	Design	N/S	N/S
U_22719, I-35, CapEx C - Downtown		TXDOT	MULTI	BRY		Design	Design	N/S	N/S
U_21833, I-35, CapEx C - 4th St Redline		TXDOT	A2N	BRY		Design	Design	N/S	N/S
U_26329, 0015-13-432, I-35, CapEx C-University		TXDOT	MULTI	BRY		Design	Design	N/S	N/S

JOB STATUS REPORT

JOB NAME	APPROVAL/ REVIEW DATE	CATEGORY	RING(S)	CONTRACTOR	DESCRIPTION	PERMIT STATUS	JOB STATUS NOTES	SPLICE / START DATE	TEST/ COMP DATE
GAATN-Driven Future Jobs *(Sorted by ring)*					# OF JOBS	1			
C1N Perm Repair Braker Lane (C1N21 to C1N24)		R	C1N	BRY	Repair at Braker for one gun shot	Design	Design	N/S	N/S
Entity-specific Future Jobs *(Review date, entity)*					# OF JOBS	4			
C1N -- ARR N. Service CNTR		COA	C1N	BRY	New Node Install	AE Hold	O.H. Pending 3rd party NJUN'S	N/S	N/S
B2S -- COA Tie Infinity Park to FS 50		COA	TIE	BRY	New Node Install	Design	Design	N/S	N/S
B1S -- AISD Houston ES Node Relocation		AISD	B1S	BRY	Node Relocation UG	Design	Design	N/S	N/S
SRS --COA Public Safety HQ		COA	SRS	BRY	New Redundant Node Install	Design	Design	N/S	N/S

JOB TRACKING BREAKDOWN				
	TOTAL	GAATN	DEV	ENT
JOBS TRACKED	72	25	34	13
ACTIVE/PLANNING	55	12	33	10
COMPLETED	17	13	1	3