PROJECT STATUS REPORT

Job Name	Approval (Board or Ntwk Mgr.)	CAT	Ring(S)	Contractor	Description	Status	AE App #	Application Status	Splice/ Begin Date	Test / Completed Date
GAATN Active Developer-Funded Projects *(Sorted by scheduled date, approval date)*										
A2N -- Palm Park Relocation	11/16/21	D	A2N	BRY	Relocation @ Palm Park	Design	Pending	Design	N/S	N/S
A1N -- 3rd and Pressler Relocation	09/07/21	D	A1N	BRY	Relocation of overhead lines to UG	Design	Pending	Design	N/S	N/S
UT--Travis County Civil and Family Courthouse	04/06/21	D	Multi	BRY	Relocation	In Progress	2647-0467	Approved	N/S	N/S
GAATN Active Projects *(Sorted by scheduled date, category)*										
A2N - MH Relo Lamar Blvd - Toomey Rd	11/01/22	D	A2N	BRY	Relocation UG @ Toomey Rd and Lamar Blvd.	Completed	Completed	Completed	01/05/23	01/19/23
B2S - MET2/MET3 288 Spur Replacement Ph1.	11/10/20	R	B2S	BRY	Replacing 144ct w/ 288ct Nodes at Met3	Scheduled	Scheduled	Scheduled	01/31/23	02/01/23
A1N Upgrade Project Segment 10 (A1N54-A1N57)	07/07/20	P	A1N	BRY	Segment 10 Case A1N54 - A1N57	In Progress	2647-0436 A,B	ROW Permit	N/S	N/S
A1N Upgrade Project Segment 11 (A1N57-A1N62)	07/07/20	P	A1N	BRY	Segment 11 Case A1N57-A1N62	In Progress	2647-0439 A,B,C,D	ROW Permit	N/S	N/S
A1N Upgrade Project Segment 7 (A1N36-A1N42)	07/07/20	P	A1N	JC	Segment 7 Case A1N36 - A1N42	In Progress	202000-12T_7A to H	AE EMR Under/cons	N/S	N/S
A1N Upgrade Project Segment 8 (A1N42-A1N49)	07/07/20	P	A1N	JC	Segment 8 Case A1N42 - A1N49	In Progress	202000-12T_8A to H	AE EMR Under/cons	N/S	N/S
A1N Upgrade Project Segment 1 (A1N03-A1N08)	09/03/19	P	A1N	BRY	Segment 1 Case A1N03 - A1N08	In Progress	2647-0434	Aproved	N/S	N/S
A1N Upgrade Project Segment 2 (A1N08-A1N14)	09/03/19	P	A1N	BRY	Segment 2 Case A1N08 - A1N14	In Progress	192-SEG#2	ROW Permit	N/S	N/S
A1N Upgrade Project Segment 4 (A1N23-A1N26)	09/03/19	P	A1N	BRY	Segment 4 Case A1N23 - A1N26	In Progress	192-SEG#4	ROW Permit	N/S	N/S
B1N -- Perm Damage 11604 Stonehollow. DR N.2	01/11/22	R	B1N	BRY	Permanent repair B1N	To Be Scheduled	2647-0437(F2)(G2)	AE Pending Payment	N/S	N/S
B1S -- Perm Rep Fire Damage @ 4004 Banister Ln	09/01/20	R	B1S	BRY	Fire damage at Galindo ES	In Progress	Pending	AE Denied /REV	N/S	N/S
B1S -- Perm Repair at 7612 Bluff Springs Rd	07/07/20	R	B1S	BRY	COA recycling truck fire permanent repair	To Be Scheduled	Pending	AE Denied /REV	N/S	N/S
B2S - MET2/MET3 288 Spur Replacement Ph2.	11/10/20	R	B2S	BRY	Replacing 144ct w/ 288ct Nodes at Met3	In Progress	To Be Scheduled	To Be Scheduled	N/S	N/S
C1N -- Perm Repair Gun Shot 1202 E St Johns Ave.	03/08/22	R	C1N	BRY	Perm Repair at 1202 E St Johns Ave.	In Progress	Pending	AE Pending Approval	N/S	N/S
C1N -- Perm Rep Damage at IH35 Rutherford Ln	12/07/21	R	C1N	BRY	Permanent repair C1N	In Progress	2647-0007	AE Pending Payment	N/S	N/S
C1N -- Perm repair at HWY290 and Johnny Morris	10/06/20	R	C1N	BRY	Perm repair of UG facilities due to damage	In Progress	2647-0443	Awaiting AE approval	N/S	N/S
C1S--Perm Repair at S. 1st and Emerald Wood Dr.	09/01/20	R	C1S	BRY	Perm repair of Truck damage	In Progress	Pending	Pending Permit Approval	N/S	N/S
B2S-D1N-ATD-Longhorn Dam pedestrian bridge relo	PENDING	D	Multi	JC	Lowering of conduits East side Pedestrian	Design	N/A	Design	N/S	N/S
SRN -- Perm Repair at Cameron rd and HWY 290 E	07/13/21	R	SRN	BRY	Storm damage at Cameron Rd. & 290 E.	In Progress	Pending	Awaiting AE approval	N/S	N/S
SRN – Perm Repair Cameron Rd between 51st ST	04/06/21	R	SRN	BRY	Permanent repair SRN @ Cameron Rd	In Progress	N/A	Awaiting Materials	N/S	N/S
CapEx-S 0015-13-077 S IH 35 SH71 to SSH45	12/06/22	D	SRS	BRY	Relocation to S SH45 along IH35 from SH71	In Progress	N/A	In Progress	N/S	N/S
SRS Upgrade Project Segment 1 (SRS01-CH)	04/12/22	P	SRS	BRY	SRS Segment 1 192 upgrade	In Progress	2647-0014	Aplication Process 45D	N/S	N/S
SRS Upgrade Project Segment 2 (SRS03-SRS08)	04/12/22	P	SRS	BRY	SRS Segment 2 192 upgrade	In Progress	N/A UG	Awaiting for Materials	N/S	N/S
SRS Upgrade Project Segment 3 (ACC-SRS04)	04/12/22	P	SRS	BRY	SRS Segment 3 192 upgrade	In Progress	N/A UG	Awaiting for Materials	N/S	N/S
SRS Upgrade Project Segment 4 (SRS08.5 to FS-6)	04/12/22	P	SRS	BRY	SRS Segment 4 192 upgrade	In Progress	2647-0017	Aplication Process 45D	N/S	N/S
SRS Upgrade Project Segment 5 (FS-6 to SRS09)	04/12/22	P	SRS	BRY	SRS Segment 5 192 upgrade	In Progress	2647-0018	AE Pending Approval	N/S	N/S
SRS Upgrade Project Segment 6 (SRS10 TO SRS11)	04/12/22	P	SRS	BRY	SRS Segment 6 192 upgrade	In Progress	2647-0456 (B)	AE Cancel	N/S	N/S

PROJECT STATUS REPORT

Job Name	Approval (Board or Ntwk Mgr.)	CAT	Ring(S)	Contractor	Description	Status	AE App #	Application Status	Splice/ Begin Date	Test / Completed Date
GAATN Completed Projects *(Sorted by completion date, category)*										
SRS - MH Relo Lamar Blvd - Toomey Rd	11/01/22	D	SRS	BRY	Relocation UG @ Toomey Rd and Lamar Blvd.	Completed	N/A	Completed	01/03/23	01/04/23
D1N -- COA -- Emergency Repair at D1N18 & D1N20	01/19/23	R	D1N	BRY	Repair of brioken strands at two Cases	Completed	N/A	Completed	01/19/23	01/19/23
C1S - TC - Repair at C1S06	11/29/22	R	C1S	BRY	Squirrel damage at case C1S06 FS#17	Completed	N/A	Completed	11/29/22	11/29/22
C1N - Repair at C1N31	12/03/22	R	C1N	BRY	Possible theft of copper vandalisim	Completed	N/A	Completed	12/03/22	12/03/22
A1N Upgrade Project Segment 9 (A1N49-A1N54)	07/07/20	P	A1N	JC	Segment 9 Case A1N49 - A1N54	Completed	202000-12T_9A to H	Completed	07/26/22	07/27/22
A1N -- Clarksville and 6th Street		D	A1N		Relocation of overhead pathway to UG	Completed		Completed	07/11/22	07/11/22
B1S -- Damage at Terry-O Ln	10/07/22	R	B1S	BRY	Damage Cable / cut Lashing wire	Completed	N/A	Completed	10/07/22	10/07/22
GAATN-Driven Future Projects/Repairs *(Sorted by ring)*										
A1N – 192-count upgrade at TC REB (Input)		P	A1N	BRY	Relocate A1N @ TC REB Input	Design		Design	N/A	N/A
A1N – 192-count upgrade at TC REB (Output)		P	A1N	BRY	Relocate A1N @ TC REB Output	Design		Design	N/A	N/A
A2N – 192-count upgrade at TC REB		P	A2N	BRY	Relocate A2N @ TC REB Office	Design		Design	N/A	N/A
Developer-Driven Future Projects *(Sorted by anticipated FY, developer)*										
A1N -- Union at 24th St. Relocate		Private	A1N	BRY	Relocation UG @ 24th Street	Design		Design	N/A	N/A
A1N -- relocation block 150		Private	A1N	BRY	Relocation of infrastructure 416 W> 12th Street	Design		Design	N/A	N/A
A2N -- relocation block 150		Private	A2N	BRY	Relocation of infrastructure 416 W> 12th Street	Design		Design	N/A	N/A
B1N -- Verde Square Multi Family Relo		Private	B1N	BRY	Relocation UG 10435 Burnet Rd	Design		Design	N/A	N/A
CapEx-N 0015-10-0062 N183 to NSH45 along IH35		TXDOT	C1N	BRY	Relocation N183 to NSH45 along IH35	Design		Design	N/A	N/A
B2S -- Relocation at Burleson Rd and Montopolis Dr	FY22	Private	B2S	BRY	Relo B2S/Level3/B1S Multi cables (Nodes)	Design		Design	N/A	N/A
B2S -- FM 973 and Elroy Road CSJ 1200-03-61	FY22	TXDOT	B2S	BRY	Relocation FM 973 and Elroy Rd	Design		Design	N/A	N/A
B2S -- SH-71 @ ABIA - GAATN relocate		TXDOT	B2S	BRY	Relocation of B2S at ABIA	Design		Design	N/A	N/A
C1N -- Relo TxDot at FM973		TXDOT	C1N	BRY	TxDot Relocation at FM973	Design		Design	N/S	N/S
C2S -- SOLA Pole Relo at Barton Skyway	FY22	CPO	C2S	BRY	Pole relocation	Design	2647-0009	AE Pending Payment	N/A	N/A
C2S -- TxDot Oak Hill Parkway US 290		TXDOT	C2S	BRY	TxDot Oak Hill Parkway US 290	Design		Design	N/A	N/A
D1N -- Relo MLK and Springdale Rd		CPO	D1N	BRY	CIP Relocation MLK & Springdale	Design		Design	N/S	N/S
D1N – Relocation at 1017 Springdale Rd		Private	D1N	BRY	Replacement of Permanent repair @ Wedber	Design		Design	N/S	N/S
D1N -- The Right Angle, 2700 East 5th Street		Private	D1N	BRY	Relocation at Pleasant Valley	Design		Design	N/S	N/S
Level 3 -- relocation block 150		Private	Level 3	BRY	Relocation of infrastructure 416 W> 12th Street	Design		Design	N/A	N/A
B1S/B2S/Level3/Tie -- Relo (HEB-8) Congress - Oltorf		Private	Multi	BRY	Underground relocation of multiple rings	Design		Design	N/A	N/A
SRN-D1N-Tie -- relocation 3219 Manor Rd		Private	Multi	BRY	Relocation of infrastructure	Design		Design	N/A	N/A
SRS-Level3- Relocation 2200-2209 South 1st St		Private	Multi	BRY	Relocation of infrastructure	Design		Design	N/A	N/A
SRS -- 1311 South Lamar Overhead to UG Convention		Private	SRS	BRY	Developer relocating SRS UG	Design		Design	N/A	N/A

PROJECT STATUS REPORT

Job Name	Approval (Board or Ntwk Mgr.)	CAT	Ring(S)	Contractor	Description	Status	AE App #	Application Status	Splice/ Begin Date	Test / Completed Date
Entity-specific Active Projects *(Sorted by scheduled date, entity)*										
B1N - AISD - Rosedale ES Node Insertion (Formally Read)		AISD	B1N	BRY	Node replacement	In Progress		In Progress	N/S	N/S
A2N -- DIR project - TXDOT Riverside decom.		DIR	A2N	BRY	Node Decommission	In Progress		In Progress	N/S	N/S
UT -- Tie 1303 San Antonio		UT	Tie	BRY	Tie Cable to overlash	In Progress		In Progress	N/S	N/S
B2S -- COA ACC Marshalling Facility		COA	B2S	BRY	New Node Install	In Progress		In Progress	N/S	N/S
B1N/C1N -- UT / JJ Pickle Node redundancy Install		UT	Multi	BRY	New Node Install	In Progress		In Progress	N/S	N/S
Entity-specific Completed Projects *(Sorted by completion date)*										
C2S/B1N --UT Applied Research Labs		UT	Multi	BRY	New Node Install	Completed		Completed	11/28/22	11/29/22
A1N -- COA PARD Lions Golf Course		COA	A1N	BRY	New Node Install	Completed		Completed	10/27/22	10/27/22
C2S-B1N -- TC Tax Office 8110 RR620		TC	C2S	BRY	New Node Install	Completed		Completed	08/01/22	08/01/22
C1N -- TC PID TC18RO048 - Old Manor Rd		TC	C1N	BRY	Relocation @ Manor Rd	Completed		Completed	08/10/22	08/10/22
B1N - AISD - Brentwood Elem School Node Replacements		AISD	B1N	BRY	Node replacement	Completed		Completed	07/28/22	07/28/22
Entity-specific Future Projects *(Sorted by review date, entity)*										
A1N -- ACC Node at UT WWH		ACC	A1N		New Node Install	Design				
D1N -- North East Elementary School		AISD	D1N		New Node Install	Design				
B1N -- CoA APD Substation Canyon Creek		COA	B1N		New Node Install	Design				
B1S -- COA Fire Station 53 Goodnight Ranch		COA	B1S		New Node Install	Design				
B2S -- APD Mounted Patrol		COA	B2S		New Node Install	Design				
D1N -- Austin Energy HQ (ATX)		COA	D1N		New Node Install AE and ATX	Design				
SRS -- COA CAPCOG New Node		COA	SRS		New Node Install	Design				
A1N -- DIR Node Upgrade at DROC		DIR	A1N		Node Upgrade	Design				
A1N -- DIR Node Upgrade at DPS Lamar St		DIR	A1N		Node Upgrade	Design				
C1N -- DIR Facility 1106 Clayton Ln.		DIR	C1N		New Node Install	Design				
C2S - Mansfield Dam Park Travis County		TC	C2S		New Node Install	Design				